

NEW Water Update

R2E2 Stakeholder Committee & Customer Quarterly combined meeting December 5, 2014





Resource Recovery and Electrical Energy: R2E2

- Current solids handling facility being replaced due to:
 - Environmental regulations,
 - aging infrastructure, and
 - capacity requirements



R2E



Resource Recovery and Electrical Energy: R2E2

- R2E2 implementation will yield 50% purchased energy savings
- Recovers chemical energy in wastewater to produce methane gas for electrical energy generation and heat recovery
- Recovers thermal energy in wastewater to pre-dry solids to enable incineration without supplemental fuel
- Recovers nutrients from wastewater to produce a beneficial reuse commercial fertilizer product







NEW Water 2015 Budget Drivers



- Loss of 10% of BOD loading
- Continue to build funding capacity for R2E2 project debt
- Fund other essential capital projects
- Implement adaptive management pilot
- Accommodate PSC Fox River Fiber
 decision





Flows and Loads





2015 Proposed Expenses

Budget Category	2014 Budget	2014 Projected	2015 Budget
Operations & Maintenance (O&M)	\$19,468,874	\$18,654,913	\$19,014,538
Debt Service and Annual Capital	\$14,298,621	\$14,134,667	\$16,312,247
Total Expenses	\$33,767,495	\$32,789,578	\$35,326,785



Water



Municipal Rate

Parameter	2014 Rate	2015 Rate	% Change
Total Combined Rate (1,000 gals)	\$2.6362	\$2.8973	9.9%
Volume (1,000 gals)	\$0.7633	\$0.8045	5.4%
Biochemical Oxygen Demand (lbs)	\$0.3347	\$0.3933	17.5%
Suspended Solids (Ibs)	\$0.2987	\$0.3482	16.6%
Phosphorus (lbs)	\$0.6212	\$0.5677	-8.7%
Total Kjeldahl Nitrogen (lbs)	\$0.6874	\$0.6536	-4.9%
Fixed Charge	\$0.4676	\$0.5266	12.6%



The Fox River Contributes 1/3 of **All Nutrients to Lake Michigan**



The brand of the Green Bay Metropolitan Sewerage Distric

Sources of Phosphorus in Lower Fox River (LFR) Basin



(Data Source: Total Maximum Daily Load - **TMDL** Watershed Plan for Lower Fox River March 2012)



009

Economics of Phosphorus (P)



Note: Brown County LWCD \$45 million dollars on all Agriculture BMP's, Staff, and Programs from 1983-2012.



NEW Water WPDES Permit Timeline

- 2015 Operations & Needs Report is due.
- 2016 Alternatives evaluation update.
- 2017 Alternatives evaluation plan draft.
- 2018 Alternatives evaluation plan final. Adaptive Management or Treatment.
- 2018 Begin plan, apply for new permit.
- <u>2019-2022</u> Design and Construct to meet new permit limits if treatment is selected.

If Adaptive Management is selected, annual watershed reports are due.





Silver Creek Pilot Project 2013 - 2018

- Partnerships Oneida Tribe.
- Stream Monitoring.
- Inventory of watershed.
- Implementation.
- Project evaluation.



http://www.newwater.us/projects/silver-creek-project







Some Questions to Answer in the Pilot

- Can we demonstrate AM in a 4 yr pilot?
- Will the Pilot result in water quality improvement?
- What does compliance mean?
- Can we demonstrate AM in 20 years for permit compliance?
- What will it cost?
- Can AM be a viable permit compliance approach?
- Is this the best approach for our ratepayers?
- Are there willing stakeholders <u>and</u> landowners/growers?
- What barriers exist to full scale implementation? Can they be overcome?





Plans for 2015 - The Year of Planning

- Finish soil sampling and analyze data
- Stakeholder and landowner/grower meetings
- Stakeholder commitments and work planning
- Nutrient Management Plans
- Field walks and Conservation Plans
- Enrollment into programs and identify cost share needs
- Implement some best management practices (BMPs)
 - Cover crops, Residue, No-till, Manure and fertilizer application, Hay





Questions

Tom Sigmund Executive Director tsigmund@newwater.us 438-1095



Photo by Mark Godfrey / The Nature Conservancy





R2E2 Update

Stakeholder Committee December 5, 2014







Agenda

- R2E2 Updates Since Last Meeting
 - 60% design workshops
 - Project scope reductions and increases
 - Construction Cost estimate
- Fluidized Bed Incinerator
 - 90% Workshop and Model
 - Contract 34 Package
- Contract 33 Primary Switchgear and Utility Relocation
 - Construction Status
- Schedule—What's next?
 - Major equipment pre-purchase and pre-select
 - Final design
 - Construction
- Open Discussion





Design Workshops

- All 60% workshops complete
- Two of three 90% P&ID workshops conducted final scheduled for next week
- Nutrient Recovery System Workshop to be scheduled January





Project Scope Reductions/Increases

- Cost reductions incorporated into documents:
 - Deductive bid item for Anaerobic basin improvements
 - Use of existing tank and outlet piping for Nutrient Recovery
 Re-purposing existing pipe for new services
- Additive scope items were incorporated this period:
 - Thickening centrifuge
 - Adjustable frequency drives on Primary Sludge pumps
 - Density meter on FBI feed





Cost Estimate

The team continues to look for ways to manage costs within budget. Below is a summary of cost progression:

- -Facility Plan = \$147,000,000 in 2011 dollars
- -BODR (increased FBI and dryer sizing, dropped steam turbine)
 - •\$124,000,000 in 2011 dollars
 - •\$144,000,000 in 2016 dollars (midpoint of construction)
- -The 60% estimate was \$146,000,000 in 2016 dollars
- -The 90% estimate is \$149,000,000 in 2016 dollars





Fluidized Bed Incinerator Procurement

- Fluidized Bed Incinerator (FBI) model update and 90% design workshop was held October 15, 2014
- Model changes incorporated and will be frozen next week
- Deliverable for Contract 34:
 - Draft submitted October 2014
 - Final submittal meeting December 17, 2014
- Deductive and additive change orders are being negotiated net change <\$100,000





Primary Switchgear and Utility Relocation (Contract 33)

- Initial contract to transition GBF electrical supply into new switchgear, relocate utilities and access roads, and construct new storage building
 - Construction is essentially complete on primary switchgear and storage buildings
 - Primary switchgear equipment delivered and installed
 - WPS connections this week, and on-site terminations 30% complete
 - Switchover scheduled for January and February with training to follow
 - Contract Completion on schedule for July 15, 2015







































































Procurement Schedule

- Pre-selection documents to qualified vendors:
 - Co-gen package: Issued Dec. 2013; Proposals Due Jan. 2014
 - Pre-selection of Caterpillar was recommended and approved
 - Centrifuge package: Issued Dec. 2013; Proposals Due Jan. 2014
 - Pre-selection of Centrysis was recommended and approved
 - Nutrient Recovery request for proposals (RFP):
 - Two proposals received September 26, 2014
 - Pre-selection of Multiform Harvest recommended and approved





Nutrient Recovery

- Two vendors submitted proposals:
 - Multiform Harvest:
 - Capital \$2.375 million, 20-year life cycle \$8.132 million
 - Fertilizer purchase \$375/dry ton
 - Ostara:
 - Capital cost \$5.225 million, 20-year life cycle \$12.767 million
 - Fertilizer purchase \$300/dry ton
 - Multiform Harvest selected and letter of intent executed





Design Schedule (Contract 34)

- Design completion has pushed to Spring 2015 because of Nutrient Recovery vendor selection process
 - 90% package (less Nutrient Recovery) to be posted December 15, 2014
 - Final documents (less Nutrient Recovery) February 2015
 - Nutrient Recovery design workshop January 2015
 - Nutrient Recovery final documents April 2015
- Contractor pre-qualification December 2014
- Bid late Spring 2015 with construction to start Summer 2015 and substantial completion Summer of 2018
- Digester and Solids Facility fly-through





Open Discussion





Schedule – What's Next

- Post today's presentation on website

 Continue to update our customers through external newsletter and website
- Next Customer Meeting
 - –Spring 2015





R2E2 Update

Thank you for coming!

