## Welcome to NEW Water Quarterly Update

June 3, 2016



### Overview of Today's Update

- R2E2 Nate Qualls
- Interceptor Master Plan Lisa Sarau
- Budget brief overview Tom Sigmund
- Billing Program Brian Vander Loop
- SIU Awards Bill Oldenburg
- "Toilets are not Trashcans" Tom Sigmund
- National / state news Tom Sigmund





### R2E2 Update



### R2E2 Contract 34 Update

- Project to construct Anaerobic Digestion & Solids Facility
- Work completed
  - placement of solids facility base slab
  - placement of digester base slabs
  - biogas building excavation
  - HSW roadway & temporary unloading
  - septage screening building structure
- Work underway
  - placement of solids facility first floor
  - placement of digester skirt walls
  - aeration basin no. 2 modifications







### R2E2 Contract 34 Update

- Net change order amount = credit of \$1.2M
- Completed approximately \$15M of the \$131M construction contract through April '16
- Expensed approximately \$2M of the \$10.5M engineering services through March '16





















### Contract 34 Proposed Timeline

#### • 2016

- Complete solids building enclosure, start mechanical and electrical installation
- Start construction of fluid bed incinerator and placement of sludge dryer
- Digester cone and skirt wall / base slab / gallery construction
- Biogas building construction
- New septage receiving complete

#### • 2017

- Digester wall construction, covers placed, mechanical & electrical installation
- Continue solids facility process mechanical & electrical installation
- Continue construction of fluid bed reactor and air pollution control equipment
- Ash dewatering cells construction
- Biogas storage & treatment mechanical installation
- Solids facility testing/training/startup

#### • 2018

- Digestion & biogas facilities testing/training/startup
- Nutrient extraction system testing/training/startup
- August 2018 Final Completion



### Interceptor System Master Plan



June 3, 2016
Customer Meeting

# Model Development & Hydraulic Analysis

Interceptor System Master Plan





### Model Development


### Model Development

- System Schematic / Model Setup
- Model Calibration
- Long-Term Simulation




### System Schematic

#### NEW Water System Schematic






### **Hydrologic Calibration**



### Hydraulic Calibration



### Long-Term Simulation (LTS)

- > 50 years of rainfall data
- Hourly data obtained from NCDC
- ➤ 1/1/64 12/31/13
- Precipitation Hourly Station Details

STATION DETAILS				
Name	GREEN BAY AUSTIN STRAUBEL INTERNATIONAL AIRPORT, WI US			
Network:ID	COOP:473269			
Latitude/Longitude	44.4794°, -88.1366°			
Elevation	209.4 m			





### 10 Largest Events in LTS

Rank	Date	Rainfall Volume (in)	Peak Hourly Rainfall Intensity (in/hr)	Recurrence Interval (yrs)
1	06/22/90	4.90	0.56	50
2	8/28/75 - 8/29/75	4.60	0.80	30
3	09/03/64	2.99	2.84	5
4	10/31/95 - 11/1/95	1.83	0.54	1
5	6/25/69 - 6/27/69	3.95	1.18	15
6	08/20/10	2.98	1.74	5
7	5/27/73 - 5/28/73	3.28	0.44	7
8	4/10/078 - 4/12/08	1.43	0.22	<1
9	3/23/79 - 3/25/79	1.34	0.10	<1
10	7/4/93 - 7/5/93	2.50	0.63	3

### **Model Results**

- > Reviewed the following wet weather responses:
  - 10-year
  - 20-year
- Reviewed the following basins:
  - De Pere Facility
  - Green Bay Facility




### **Next Steps**

- Existing Conditions
  - Identify hydraulic deficiencies
  - Relate model results to capacity allocations
  - Identify exceedances of allocated capacities
  - Structural deficiencies / pipe condition
- Future Flow Analysis
- Identify System Improvement Alternatives
  - I&I Reduction
  - Increase Conveyance
  - Rehabilitation / replacement
- > Prepare Capital Improvement Plan



### Capital Improvement Planning



### Billing Program Update

- Program was designed for the New Billing Methodology
  - Meter Stations and Unmetered/Unsampled service areas (UMS)
- Fixed Mass units for UMS areas
- Budgetary smoothing of monthly invoices
- December invoice reconciles the year
  - Zeroes out excess or surplus units carry forwards
- Streamlines parameter data importing



### 2017 Budget Overview Update

- Flows and loads have been projected
- Initial draft of expenses
- Updated allocation of costs
- Updating budget model






### SIU Awards

- 54 Significant Industrial Users in our program
- Regularly monitored for compliance
- Launched Awards
   Program to celebrate
   their successes
- Awardees promoted in the Press Gazette, and our social media, website, newsletter
  - This year, 31 awardees
  - Created social media banners















### News





